



FOR A SAFER STATE

FIRE ALARM MONITORING SERVICES

C6 Form

Application to DFES for a New DBA Commissioning Or Changes to an Existing DBA

Pending New Connection: This form advises DFES that a Fire Detection Alarm System (FDAS) has been installed in the premises listed below and is ready to commission a Direct Brigade Alarm (DBA). Please allow a minimum of 15 working days for compliance checks of the DBA site.

Existing DBA: This form advises DFES that a change has been made to the FDAS, which also requires the DBA monitoring configuration to be tested / updated. Fire Service Agents are not permitted to remove or relocate the CodeRed ASE Unit.

Please allow a minimum of 2 working days for processing this form. From the date this form is deemed correct and authorised, works are to be completed within five (5) working days within the metro area and ten (10) working days for non-metro areas.

This form will also act as an authority to proceed, whether a purchase order is received or not.

Date Form Submitted			
1. Current Details of Premises (Please complete all sections)			
Type of Job Request	<input type="checkbox"/> New DBA	APP #	
	<input type="checkbox"/> Existing DBA	DBA #	
Name of Building			
Site Address			
Suburb		Post Code	
Lot / DP Number			
Nearest Cross Street			
Site Contact Name			
Site Contact Phone		Mobile	
Site Contact Email			
Induction Required & Details	<input type="checkbox"/> No	<input type="checkbox"/> Yes – Details:	
Fire Indicator Panel Type & Location	Make / Model		
	Location		
Coaxial Cable Type	<input type="checkbox"/> RG58 LOW LOSS RF19006 or CWD195 – UP TO 15m		
	<input type="checkbox"/> LDF4-50 – OVER 15m		
Location of Antenna J-Box			
2. System Details			
Type of Work to be Completed	<input type="checkbox"/> New Alarm Commissioning	<input type="checkbox"/> Upgrade – Add FIP Function	
	<input type="checkbox"/> Upgrade – FIP Relocation	<input type="checkbox"/> Inspection	
	<input type="checkbox"/> Upgrade – FIP Changeover	<input type="checkbox"/> Other:	
Monitored Alarms <i>Note: all monitored inputs must be wired to the DBA terminal strip</i>	<input type="checkbox"/> Thermal / Manual / Smoke	<input type="checkbox"/> Valve Tamper	
	<input type="checkbox"/> Panel Fault	<input type="checkbox"/> Low Water Pressure	
	<input type="checkbox"/> Panel Isolate / Disable	<input type="checkbox"/> Tank Low Water	
	<input type="checkbox"/> Sprinkler	<input type="checkbox"/> FIP PSU Fail*	
	<input type="checkbox"/> Gas Detection	<input type="checkbox"/> Panel Battery*	
	<input type="checkbox"/> Gas Discharge	<input type="checkbox"/> Pump Run	
<input type="checkbox"/> Sub Indicator Panel	<input type="checkbox"/> Pump Fault		
*Signals should only be ticked if the FIP manufacturer has provided discrete outputs to the Alarm Signalling Equipment (ASE)			

All sections of this form must be completed, signed, and dated to avoid delays. For assistance with completing this form please contact Fire Alarm Monitoring Services on **1300 793 722**. Completed forms can be emailed to au_wacsc@chubbfs.com



FOR A SAFER STATE

FIRE ALARM MONITORING SERVICES
C6 Form
Application to DFES for a New DBA Commissioning
Or Changes to an Existing DBA

3. Purchase Order Information (If required)

Purchase Order Number	
-----------------------	--

4. Fire Agent Declaration (Please Print Clearly and use block letters)

I hereby declare that the information provided in this form is accurate, the Fire Indication Panel is ready for DBA commissioning, and all certification documentation required by relevant Australian Standards and DBA Connection Code has been submitted to Direct Brigade Alarm (DBA).

Fire Agent Signature	
Fire Agent Name	
Position / Title	
Phone / Mobile	
Email	
Company / Business Name	
Date Signed	

All sections of this form must be completed, signed, and dated to avoid delays.
For assistance with completing this form please contact Fire Alarm Monitoring Services on
1300 793 722. Completed forms can be emailed to au_wacsc@chubbfs.com